



Charlotte County Government

Public Works Project Status Update

Updated as of: Friday, August 12, 2011

Project Title: Rotonda Weirs

CIP Number: C410808

Project Description: This project provides for the replacement of two failed stormwater weir structures and associated filter systems in the Rotonda Saint Andrews Subdivision. Also included are evaluations of the various greenbelts and rear-yard drainage systems throughout Rotonda West subdivisions (in conjunction with original drainage plan intent) and the provision of recommendations for improvements. The weirs are needed to properly capture and filter stormwater runoff. The new structures will bring the water level in the Rotonda Canal to the level approved in the stormwater management permit.

Project Manager: [Bliss, Karen](#)

Contractors:

Design:	DMK Associates
Construction:	Custom Built Marine Construction, Inc.

Estimated Project Schedule:

Design:	30%	09/15/2008 - 12/15/2008
	60%	12/16/2008 - 03/31/2009
	90%	04/01/2009 - 12/30/2009
	100%	12/31/2009 - 01/28/2010
Permitting:		06/05/2009 - 01/20/2010
Construction:		06/14/2010 - 05/03/2011

Budget:

Design:	
Construction:	\$320,862

Status: The project is 99% complete. We are still waiting on punch list items to be completed. Substantial completion has been issued.

Comments: The new weirs will be constructed within the boundaries of the Rotonda West MSBU and will be maintained using MSBU funds.

Current PSA:

Released:	
Expires:	
Title:	
Content:	