



Charlotte County Government

Public Works Project Status Update

Updated as of: Friday, October 29, 2010

Project Title: 2010 Countywide Paving Program

CIP Number: Various

Project Description: This project provides for the resurfacing of 35 miles of roadways in the Greater Port Charlotte MSBU, 6 miles of Gas Tax roads, and 3 miles of roadways in the Boca Grande MSBU.

Project Manager: [Keyser, Jeff](#)

Contractors:
Design: Public Works
Construction: Ajax Paving, Inc.

Estimated Project Schedule:

Design:	30%	07/15/2009 -
	60%	-
	90%	-
	100%	- 10/05/2009

Permitting: -

Construction: 02/01/2010 - 08/17/2010

Budget:
Design:
Construction: \$3,458,857

Status: The contractor has completed all paving and will continue with shoulder restoration and punch list items until complete. He is having problems, however, with obtaining materials to finish the contract.

Comments:

Current PSA:
Released:
Expires:
Title:
Content: