



## Charlotte County Government

Public Works Project Status Update

Updated as of: Thursday, September 22, 2011

**Project Title:** Bermont Road Safety Improvements

**CIP Number:** c411007

**Project Description:** This is a design/build project to add 4-foot paved shoulders to each side of Bermont Road; replace a box culvert at Small Creek; extend 12 culverts and/or box culverts to accommodate the extra shoulder width; and complete work to alleviate a drainage issue approximately one mile west of Bronco Road.

**Project Manager:** [Keyser, Jeff](#)

**Contractors:** **Design:** Johnson Engineering

**Construction:** Halfacre Construction

**Estimated Project Schedule:**

<b>Design:</b>	<b>30%</b>	04/01/2010 -
	<b>60%</b>	03/01/2011 - 04/01/2011
	<b>90%</b>	05/15/2011 - 06/10/2011
	<b>100%</b>	07/05/2011 - 08/01/2011

**Permitting:** 04/01/2010 - 08/01/2011

**Construction:** 08/30/2011 - 04/21/2012

**Budget:** **Design:** \$500,000

**Construction:** \$3,150,000

**Status:** The contractor is currently installing the box sections at Bronco Road, and utility work is in progress at Small Creek.

**Comments:**

**Current PSA:** **Released:** 09/13/2011

**Expires:**

**Title:** Road Closures on Bermont Road

**Content:** Beginning on September 14, 2011, Zep Construction will start construction on Bermont Road. As part of this construction, there will be lane closures and possible traffic delays. This project includes two stormwater control structure replacements--one at Small Creek, approximately a half mile east of US 17, and one approximately one mile west of Bronco Road. This project will also include the installation of 4'-wide paved shoulders, from US 17 to SR 31. This contract is scheduled for 235 days. Motorists and pedestrians are encouraged to exercise caution throughout the construction area.