



## Charlotte County Government

Public Works Project Status Update

Updated as of: Tuesday, April 26, 2011

**Project Title:** Manasota Key Drainage Phases 1 and 2

**CIP Number:** N064108

**Project Description:** The Manasota Key MSBU requested drainage improvements in order to keep the main roads passable during a rain event. The project consists of installing drainage infrastructure along Gulf Boulevard, from Beach Drive to Holiday Drive, in South Manasota Key. As part of this project, the Englewood Water District is replacing its water main in this same area. The project also includes installing three vortex separators at the new outfalls to prevent floatables from discharging into Lemon Bay. The contractor is also installing flaps to act as backflow preventers on the discharge pipes to prevent high tides from backing up onto the streets.

**Project Manager:** [Bliss, Karen](#)

**Contractors:**  
**Design:** DMK Associates  
**Construction:** BJ Enterprises, Inc.

**Estimated Project Schedule:**

<b>Design:</b>	<b>30%</b>	03/17/2008 - 07/18/2008
	<b>60%</b>	07/21/2008 - 02/27/2009
	<b>90%</b>	-
	<b>100%</b>	03/02/2009 - 06/17/2009
<b>Permitting:</b>		11/24/2008 - 05/01/2009
<b>Construction:</b>		02/08/2010 - 04/23/2011

**Budget:**  
**Design:** \$226,000  
**Construction:** \$980,022

**Status:** Construction is currently 100% complete, and clean-up is underway. Substantial completion was issued on March 24. The as-builts are now being reviewed and we are just wrapping up the paperwork.

**Comments:** There was a slight delay in the project, due to the presence of nesting bald eagles. The eagles started nesting after the contract had been awarded. Additionally, the water main took longer than anticipated, due to the number of residential service hookups that were found during construction. The Englewood Water District also extended the amount of mainline that they wanted to have replaced.

**Current PSA:**  
**Released:**  
**Expires:**  
**Title:**  
**Content:**