



This past week, the following work has been completed: • Boundary Boulevard--formed, poured, and finished over 370' of 6'-wide sidewalk, including tying into our existing sidewalk on Bonita; prepped and formed several existing drainage catch basins for modification; poured 1 of 2 commercial driveways adjacent to the Englewood Fire Station; continued to work on swale restoration; and installed 32 linear feet of 12"x18" RCP. • Manor Road--installed approximately 100 linear feet of 12"x18" RCP; installed 7 drainage structures; back filled and prepped 150 lf of sub-base; and began removing several very large trees • Collingswood--held the bid opening, with General Contracting Services the lowest responsive bidder; will go before the Board for approval on October 25. • Alton Road--installed 2 very large drainage structures; set 2 head walls; and continue to backfill, clear, and grub the site. • South Fairway Drive--contractor had to pull his crews and dewater the location, as this site receives drainage from a large tract of land and the recent rains inundated it with water. • Florida Street--held a meeting with staff from FPL and the City of Punta Gorda to determine how to deal with utility conflicts in this very narrow corridor.

Comments: This project is funded by the Sales Tax.

Current PSA:

---

Released:

---

Expires:

---

Title:

---

Content:

---