



## Charlotte County Government

Public Works Project Status Update

Updated as of: Thursday, July 07, 2011

---

**Project Title:** Suncoast Waterway Maintenance Dredge

**CIP Number:** C390702

**Project Description:** This project is designed to facilitate safe navigation within the Suncoast Waterway system by removing 1,200 cubic yards of silted material.

**Project Manager:** [Mopps, Chuck](#)

**Contractors:**

---

<b>Design:</b>	Coastal Engineering
<b>Construction:</b>	TBD

---

**Estimated Project Schedule:**

<b>Design:</b>	<b>30%</b>	07/01/2007 -
	<b>60%</b>	-
	<b>90%</b>	-
	<b>100%</b>	- 04/29/2011
<b>Permitting:</b>		04/20/2011 - 07/29/2011
<b>Construction:</b>		09/01/2011 - 02/01/2012

---

**Budget:**

<b>Design:</b>	\$38,000
<b>Construction:</b>	EST\$350,000

---

**Status:** The project is currently in design and permitting. The engineers anticipate having the last design changes to the permitting agencies shortly. This project requires a Standard General Permit for new dredging, and the permit process may take some time. We are working with WCIND's Regional Waterway Study to facilitate permitting. This project may go out to bid at or near completion of the South Bridge Waterway maintenance dredge, which is anticipated for February 2012.

**Comments:** The project will be funded from an advance from the Canal Maintenance Fund, which will be repaid when external borrowing is obtained. The external loan will have a five-year payback and will be repaid from assessments to the Suncoast Waterway Unit.

**Current PSA:**

---

**Released:**

---

**Expires:**

---

**Title:**

---

**Content:**

---