



Charlotte County Government

Public Works Project Status Update

Updated as of: Friday, September 09, 2011

Project Title: Charlotte Harbor Gateway Harbor Walk - Phase 1

CIP Number: C190802

Project Description: This project is to design and construct pedestrian and boater access to Charlotte Harbor. The CHCRA is interested in providing continuous pedestrian access from Bayshore Live Oak Park to Chester Roberts Park and to improve boater access to the harbor.

Project Manager: [Slaughter, Kelly](#)

Contractors: Design: Kimley-Horn and Associates, Inc.

Construction:

Estimated Project Schedule: Design: **30%** 06/17/2009 - 08/19/2009

60% 08/20/2009 - 03/25/2010

90% 02/03/2010 - 06/24/2010

100% 06/25/2010 - 03/18/2011

Permitting: 06/17/2009 - 09/30/2011

Construction: 04/29/2012 - 07/30/2013

Budget: Design: \$333,294

Construction: \$1,700,000

Status: Information was provided to FDOT on September 8 to initiate the LAP Agreement process.

Comments: Construction schedule is contingent on permits and land lease.

Current PSA: Released:

Expires:

Title:

Content: