



Charlotte County Government

Public Works Project Status Update

Updated as of: Tuesday, October 04, 2011

Project Title: Piper Road Widening South

CIP Number: C410202

Project Description: This project will provide a four-lane, divided arterial (Piper Road, from Henry Street to North Jones Loop), connecting Henry Street with Jones Loop Road at I-75. It also includes the installation of an extensive stormwater system as well as a new water main and new sewer main. Power and telephone utilities will also have to be relocated as part of the construction.

Project Manager: [Elias, John](#)

Contractors: **Design:** Johnson Engineering

Construction: Bonness Inc.

Estimated Project Schedule: **Design:** **30%** 01/03/2005 - 12/23/2005

60% 12/09/2005 - 11/24/2006

90% 10/08/2007 - 01/07/2008

100% 01/08/2008 - 07/05/2008

Permitting: 11/20/2006 - 09/01/2009

Construction: 03/08/2010 - 09/28/2011

Budget: **Design:**

Construction: \$7,343,645

Status: We will be preparing a Change Order (#4) to extend the contract for an additional 90 days, in the hope an agreement can be reached with FDOT for them to fund the final, most southern end of the project. The contractor continues to work on punchlist items.

Comments:

Current PSA: **Released:**

Expires:

Title:

Content:
