



Charlotte County Government

Public Works Project Status Update

Updated as of: Friday, August 19, 2011

Project Title: Pirate Harbor Rock Removal

CIP Number: C390504

Project Description: This project is to facilitate safe navigation throughout the southern portion of the Pirate Harbor waterway system by removing rock ledges found during a previous dredge.

Project Manager: [Mopps, Chuck](#)

Contractors:

Design:	Coastal Engineering
Construction:	TBD

Estimated Project Schedule:

Design:	30%	06/01/2006	-
	60%		-
	90%		-
	100%		- 08/31/2010
Permitting:		05/10/2011	- 12/31/2011
Construction:			-

Budget:

Design:	\$106,470
Construction:	EST\$142,000

Status: The permit has been issued and is being contested. An administrative hearing is scheduled for December 11, 2011.

Comments:

Current PSA:

Released:

Expires:

Title:

Content:
