



Charlotte County Government

Public Works Project Status Update

Updated as of: Thursday, September 15, 2011

Project Title: Placida Road Widening

CIP Number: C410521

Project Description: The purpose of this project is to enhance this corridor for a hurricane evacuation route. The project proposes to widen Placida Road from two lanes to a four-lane divided roadway, from Rotonda Boulevard West to Cape Haze Drive. The project will include curb and gutter, four-foot paved shoulders, and six-foot sidewalks on both sides.

Project Manager: [Grossman, Gary](#)

Contractors: **Design:** Giffels-Webster Engineers

Construction: TBD

Estimated Project Schedule: **Design:** **30%** 05/05/2010 - 06/25/2010

60% 06/28/2010 - 09/09/2010

90% 10/22/2010 - 03/15/2011

100% 03/20/2011 - 09/15/2011

Permitting: 11/05/2010 -

Construction: -

Budget: **Design:** \$2,000,000

Construction: \$18,000,000

Status: The 100% plans have been received, and the utility plans are being completed. We are close to finalizing the list of right-of-way that will need to be acquired.

Comments: This project was selected for inclusion in the 2008 Sales Tax Referendum, and \$28 million of Sales Tax funds have been allocated.

Current PSA: **Released:**

Expires:

Title:

Content: