



Charlotte County Government

Public Works Project Status Update

Updated as of: Wednesday, September 21, 2011

Project Title: Tom Adams Bridge Generator Replacement

CIP Number: C410104

Project Description: This project is to replace the emergency generator at the Tom Adams Bridge (#010029). This bridge is a movable-bascule (draw) bridge that crosses the Intercoastal Waterway and provides a vital transportation link and evacuation route for Manasota Key. These types of bridge structures require constant maintenance because of the harsh saltwater environment.

Project Manager: [Cohen, Barry](#)

Contractors:

Design:	TLC Engineering for Architecture
Construction:	D. B. Construction Services Inc.

Estimated Project Schedule:

Design:	30%	09/10/2009 -
	60%	-
	90%	-
	100%	- 12/28/2010
Permitting:		01/10/2011 - 03/15/2011
Construction:		07/01/2011 - 12/01/2011

Budget:

Design:	
Construction:	

Status: The piping to the bridge tender house has been completed, and the wire is being pulled. There is a tentative date of September 28 to start and test the generator.

Comments: This is part of the Phase 1 rehabilitation.

Current PSA:

Released:	
Expires:	
Title:	
Content:	